## N V 5

### **Essex Public Safety Building Project**

**Meeting Minutes** 

Re: Town Building Committee/Public Forum	Date: April 10, 2019						
Location: Town Hall, 3 <sup>rd</sup> Floor Auditorium	Time: 7:00 PM						

### Attendees:

Name	Present	Name	Present
Town Building Committee		Town Staff	
Lisa O'Donnell, Committee Chair	✓	Brendhan Zubricki, Town Administrator	✓
Daniel Doucette, Fire Chief	✓		
Peter Silva, Chief of Police	✓	Board of Selectmen	
Westley Burnham, Planning Board	✓	Peter Phippen	✓
Nat Crosby, Historical Commission		Andrew Spinney	✓
Colleen Enos, Member	✓		
Paul Francis, Member	✓	<u>NV5 (OPM)</u>	
Peter Levasseur, Member		Tim Dorman	✓
Mark McKenna, Member		Mike Ulichney	
Stuart Pratt, Member	✓	JRA (Architect)	
Charles Storey, Member		Stewart Roberts	✓
Ramie Reader, Member	$\checkmark$	Philip O'Brien	$\checkmark$

- Approval of the minutes of the March 27, 2019 Town Building Committee Meeting: Westley Burnham made a motion to approve the minutes of the March 27, 2019 Town Building Committee Meeting. The motion was seconded by Chief Doucette, all were in favor and the motion was passed unanimously.
- 2. Brief overview of how we have gotten to this point Lisa O'Donnell, Chairman.
  - a. Lisa O'Donnell provided a summary of the process, including:
    - i. Contracting with NV5 as the OPM in August.
    - ii. Selecting JRA as the Architect in October.
    - iii. Progressing with the conceptual design phase which included program development and a comprehensive site selection process including both standalone and combined facility options.
    - iv. The Town owned cemetery land on John Wise Avenue combined with the acquisition of the private parcel at 11 John Wise Avenue was the selected option as it would allow for a side loading apparatus bay configuration which avoids the need to back in directly from the roadway. It was also determined that a

combined facility could fit on this site, which is significantly less costly than building separate facilities.

- v. Town Meeting approved transferring the necessary piece of the cemetery land to the control of the Board of Selectmen and acquisition of the 11 John Wise Ave. property for a cost of up to \$785,000. The property is under agreement with a closing date to occur by June 1<sup>st</sup>.
- vi. Upon selection of the site, the Schematic Design Phase has progressed to further develop the combined facility design.
- vii. Two independent construction cost estimates are progressing and the intent is to reconcile the estimates and develop a proposed budget to present at the next meeting.
- viii. The Finance Committee has recommended allocation of an additional \$3.5M of the Conomo Point funds to the project funds.
- ix. A Town Meeting vote on May 6<sup>th</sup> and debt exclusion vote on May 13<sup>th</sup> will be required to approve the complete project funding.
- b. The Town Administrator provided an updated on the zoning memo prepared by Town Counsel indicating that the Building Inspector is in agreement that no variance would be required but that a 3<sup>rd</sup> party reviewer will need to be engaged for the building permit application.
- 3. Overview of project schedule Tim Dorman, Project Manager, NV5.
  - a. NV5 Provided an update summarizing the schedule included in the attached presentation. It was noted that the schedule is generally consistent with the schedule presented at the last public forum in terms of design and bidding timelines, but that the overall construction duration has been reduced to be consistent with the single combined facility scheme as opposed to two separate facilities being constructed sequentially.
- 4. Review of project design Stewart Roberts/Phil O'Brien, Architects, Johnson Roberts Associates.
  - a. Stew Roberts/JRA presented the Schematic Design plans for the combined facility, summarized as follows:
    - i. The building is a combined fire and police facility configured as a 2-story building with the fire department space on the main level and the police department space on the lower level. There are shared spaces including the training room, physical training room and conference room on both levels in the public area.
    - ii. The apparatus bays are oriented to provide for a side loading configuration so that trucks do not have to back in directly from the roadway. The bays are south facing to benefit from solar orientation.
    - iii. A total of 48 parking spaces are provided on site and are broken up into different areas including along the back of the apparatus bay apron, in the upper part of the site adjacent to the main entrance and in the lower part of the site adjacent to the entrance at the lower level.



- iv. A summary of the updated floor plans included in the presentation was provided, noting the various building areas in the hot, neutral and clean zones consistent with healthy fire station design.
- v. The program is in line with modern station standards and right sized for current space and equipment storage needs.
- vi. Basic storage areas are provided in the design, however additional storage options are being priced for consideration in the unexcavated areas below the training room and/or apparatus bays.
- vii. The design also includes the demolition of the barn and salvage of the timber frame for reuse within the training room. This will be priced in the cost estimate with a breakout cost provided.
- viii. It was noted that the exterior is intended to resemble a series of smaller buildings to fit with the character of the neighborhood by breaking up the massing, rooflines and through use of various siding materials.
- b. Erin Kirchner, the Town's Safety Coordinator provided an update on the new workplace safety standards that will apply to public buildings. The town is on the list for FY 2020 inspections. Having a defined timeline for the new building to be completed will help in mitigating any deficiencies raised in these inspections. JRA will reach out to the regulatory authority to confirm if there are any specific requirements/standards for incorporation into the project design.
- 5. Question and answer period and public comment and interactive discussion:
  - a. It was requested that energy usage/efficiency be discussed.
    - i. JRA noted that the building will be designed to be energy efficient but that it will also meet current standards in terms of heating, cooling and air circulation increasing operating cost as compared to the current condition. The apparatus bays are located on the south side to keep the bays warm and reduce ice buildup.
  - b. The question was raised as to whether or not the timber frame could be reused in a more public area like the lobby.
    - i. JRA noted that the training room provides the ideal location for reuse as the overall dimensions are the same as the barn, allowing for the frame to be reused as is.
  - c. Question was raised regarding what the current budget is and what value engineering has been completed.
    - i. It was noted that the intent is to develop a responsible budget based on a design that meets the Town's needs for a functional and quality building. Value engineering opportunities would be considered in later phases as the details of the design are further developed.

- d. It was questioned whether or not the design presented is the only option currently being considered.
  - It was clarified that the combined facility on the John Wise Ave. site was the option chosen to move forward with into Schematic Design following a comprehensive options analysis phase. It was ultimately determined that this is the only available site to support a combined facility which saves approximately \$2M over the separate facility option due to efficiencies from shared spaces and savings in escalation and overhead costs resulting from a shorter construction duration.
- e. The question was asked regarding what would be done with the existing building.
  - i. It was noted that the many issues identified with the existing building prevent it from being repurposed, so demolition may make the most sense once the new building is occupied. The demolition cost will be estimated for consideration. It has not been determined what would be located on the existing site if the building is demolished.
- f. Concern was raised regarding how a visitor will know how to get to their intended destination.
  - i. It was noted that there will be signage at the two common entrances on the main level and lower level as well as internal wayfinding signage directing visitors to either the fire, police or common spaces.
- g. A comment was made that incorporating a desk space with a receptionist would be helpful.
  - i. It was noted that it would not be practical to staff this position. Secure entry will be managed with staffing at windows when available and through use of cameras.
- h. What will be done with the existing stone walls on the site?
  - i. It was noted that the wall closest to the street will be retained where possible. Reuse options will be considered for the stones that need to be removed.
- i. Is Essex preparing a vulnerability plan and could there be a grant for this project since the existing building is in the flood plain?
  - i. It was noted that Essex in in the first round and is looking at tidal surge and alternative transportation routes as grants are targeted for infrastructure like roadways and seawalls.
- j. Could the optional storage areas be constructed later or do they have to be completed as part of the project?
  - It would not be practical to construct these areas later, so a decision would have to be made now or never. The two options are being priced up in the cost estimate. The area under the training room is anticipated to be the less costly of the two.



### Attachments:

- JRA Presentation
- Agenda
- Sign in list

-End of Minutes-

Tim Dorman, NV5

Lisa O'Donnell, Committee Chair





## **Essex Public Safety Building** Essex, Massachusetts


## ARCHITECTS

# Public Forum April 10, 2019



JOHNSON ROBERTS ASSOCIATES INC.





## Essex Public Safety Building Project Site Plan

### ARCHITECTS


JOHNSON ROBERTS ASSOCIATES INC.




**Upper Level Plan** 

JOHNSON ROBERTS ASSOCIATES INC.

ARCHITECTS





Total




ARCHITECTS


JOHNSON ROBERTS ASSOCIATES INC.































































# N V 5

### Essex Public Safety Building Project - Essex, MA

### Projected Meeting and Milestone Schedule: Schematic Design

D	ate & 1	Гіте		Item
		TBD		Board of Public Works Vote to Transfer Cemetery Land to BO
M	lon	02/25/19	6:00PM	Board of Selectmen Meeting -Approve Additional Services for JRA SD -Approve Additional Services for survey, wetlands, traffic
W	/ed	02/27/19	7:00PM	Town Building Committee Meeting-Review Combined Facility Option at Cemetery/11 JWA Site-Decision on Combined or Separate Facilities-Discuss options for existing building on 11 JWA-Review SD Phase Schedule
Τι	ues	03/05/19	8:00PM	Preliminary Meeting with Conservation Commission
W	/ed	03/13/19	7:00PM	Town Building Committee Meeting -Summarize Feedback from ConCom/PB -Design Progress Review
W	/ed	03/27/19	7:00PM	<b>Town Building Committee Meeting</b> -Design Progress Review
Fr	ri	03/29/19	5:00PM	SD Package to Cost Estimators
W	/ed	04/10/19	7:00PM	Public Forum
Fr	ri	04/12/19	2:00PM	SD Cost Estimates Complete
V	/ed	04/17/19	TBD	Cost Estimate Reconciliation Meeting
W	/ed	04/24/19	7:00PM	<b>Town Building Committee Meeting</b> -Approval of Proposed Budget -Approval to Proceed to DD
W	/ed	05/01/19	7:00PM	Public Forum
M	lon	05/06/19	7:30PM	Annual Town Meeting


Location							
S							
	Town Hall - Auditorium (3rd Floor)						
	Town Hall, 2nd Floor						
	Town Hall - Auditorium (3rd Floor)						
	Town Hall - Auditorium (3rd Floor)						
	Town Hall - Auditorium (3rd Floor)						
	Town Hall - Auditorium (3rd Floor)						
	Town Hall - Auditorium (3rd Floor)						
	Essex Elementary School						

### N V 5

### TOWN OF ESSEX PUBLIC SAFETY BUILDING PROJECT APRIL 10, 2019

) Tas					
	Name	Start	Finish	Duration	Predecess
OP	M & Designer Procurement	Thu 8/2/18	Wed 10/17/18	55 days	
(	PM Proposal Submission	Thu 8/2/18	Thu 8/2/18	1 day	
(	PPM - Interview-Award-Contract	Mon 8/13/18	Fri 8/31/18	15 days	2FS+6 da
F	FS Designer	Mon 9/10/18	Wed 9/19/18	8 days	3FS+5 da
(	esigner Proposal Submission	Thu 9/20/18	Wed 10/10/18	15 days	4
[	esigner - Interview -Award-Contra	ctThu 10/11/18	Wed 10/17/18	5 days	5
De	ign Phase	Wed 10/17/18	3 Mon 9/23/19	244 days	
5 F	rogram Verification/Site Selection	Wed 10/17/18	8 Mon 2/11/19	84 days	33
	chematic Design (SD)	Tue 2/12/19	Mon 4/1/19	7 wks	8
0 9	D Estimate/ Reconciliation	Tue 4/2/19	Mon 4/15/19	2 wks	9
1 (	wner Approval - DD's	Mon 4/8/19	Mon 4/8/19	0 days	9FS+1 w
2 [	D 100%	Tue 4/9/19	Mon 6/17/19	10 wks	11
3 [	D Estimate/Reconciliation/VE	Tue 6/18/19	Mon 7/1/19	2 wks	12
	)wner Approval - CD's		Mon 7/1/19		13
	D 60%		Mon 8/19/19		14
	D 100% Bid Docs		Mon 9/23/19		14
			Mon 9/9/19		15
			Mon 9/23/19		17,16
	Phase		Mon 11/4/19		
	re-qualification Phase		Mon 8/26/19		
1	Issue RFQ	Tue 7/2/19	Mon 7/15/19	2 wks	13
2	Review contractors	Tue 7/16/19	Mon 8/26/19	6 wks	21
3	Issue bid list	Mon 8/26/19	Mon 8/26/19	0 days	22
4 E	idding Phase	Mon 9/23/19	Mon 11/4/19	30 days	
5	Issue invitation to bid	Mon 9/23/19	Mon 9/23/19	0 days	23,18
5	Pre-bid conference	Tue 10/1/19	Tue 10/1/19	1 day	25SS+5 c
7	Filed sub-bids	Tue 9/24/19	Mon 10/14/19	3 wks	25
	GC bids	Tue 10/15/19	Mon 10/28/19	2 wks	27
•	Bid review	Tue 10/29/19	Mon 11/4/19	1 wk	28
D	Award/Notice to Proceed	Mon 11/4/19	Mon 11/4/19	0 days	29
1 Pul	lic Outreach/Funding	Mon 8/27/18	Mon 5/6/19	180 days	
	pecial Town Meeting (OPM)		Mon 8/27/18		
	all Town Meeting (Designer)		Tue 10/16/18		
	ublic Forum No. 1		Thu 12/13/18		
	ublic Forum No. 2		Wed 2/6/19		
	pecial Town Meeting (Land Acquisi				
_	ublic Forum No. 3		Wed 4/10/19		
	ublic Forum No. 4		Wed 5/1/19		
	nnual Town Meeting (Project Fund				
	mitting		Mon 11/11/19		
	reliminary Meeting with Cons Com				
	ite Plan Review		Mon 9/23/19		15
3 1	lotice of Intent		Mon 9/23/19		15
4 E	uilding Permit Package	Tue 9/24/19	Mon 10/7/19	2 wks	18
F	eceive Building Permit	Mon 11/11/19	0 Mon 11/11/19	0 wks	44,30FS+
Co	struction Phase	Wed 11/6/19	Wed 1/27/21	320 days	
7 1	Nobilization	Wed 11/6/19	Tue 11/19/19	2 wks	30
3 (	onstruction	Wed 11/20/19	0 Tue 11/17/20	52 wks	47
) 9	ubstantial Completion/CO	Tue 11/17/20	Tue 11/17/20	0 days	48
) [	unch List and Commissioning	Wed 11/18/20	) Tue 12/1/20	2 wks	49
(	loseout	Wed 12/2/20	Tue 1/26/21	8 wks	50
F	F&E and Tech		Tue 12/15/20		50
	Nove Into Building		) Tue 12/22/20		52
3 1	batement and Demolition of Existi				53
1	inal Completion	Wed 1 /27 /21	Wed 1/27/21	0 4010	51,54





## **Essex Public Safety Facility Schedule Overview**

	Start Finish		2018						2019										
	Otart			Sep	Oct	Nov	Dec	Jan	Feb	March	April	Ma		July	Aug	Sep	Oct	Nov	Dec
		1	27 3	10 17 24 1	8 15 22 29	5 12 19 26	3 10 17 24 3	1 7 14 21 28	4 11 18 25	4 11 18 25	1 8 15 22	29 6 13 2	0 27 3 10 17	24 1 8 15 22	29 5 12 19 26	2 9 16 23	7 14 21 28	4 11 18 25	2 9 16 23 30
Architect Selection/Options Analysis	27-Aug-18	11-Feb-19																	
Special Town Meeting - OPM	27-A	ug-18	•																
Fall Town Meeting - Architect	16-C	)ct-18																	
Public Forum	13-D	ec-18					•												
Public Forum	6-Fe	eb-19							•										
Special Town Meeting - Land Acquisition	11-F	eb-19							•										
Schematic Design	12-Feb-19	8-Apr-19																	
Public Forum	10-A	pr-19									•								
Design Development	9-Apr-19	1-Jul-19																	
Public Forum	1-Ma	ay-19										•							
Town Meeting - Project Funding Approval	6-Ma	ay-19										•							
Construction Documents	2-Jul-19	22-Sep-19																	
Bidding	23-Sep-19	4-Nov-19																	
Construction	5-Nov-19	31-Jan-21																	

Meeting of Essex, MA Town Building Committee Wednesday April 10, 2019 7 PM EDT

Town Hall - Auditorium (3rd Floor) 30 Martin Street, Essex, MA 01929

Town Building Committee Board of Selectmen Wednesday, April 10, 2019 7:00 p.m.

Public Safety Facility Public Forum Town Hall, 3rd Floor Auditorium

### AGENDA

• 7:00 p.m., April 10, 2019 - Essex Town Hall Auditorium

• Brief overview of how we have gotten to this point – Lisa O'Donnell, Chairman.

• Overview of project schedule – Tim Dorman, Project Manager, NV5.

• Review of project design – Stewart Roberts/Phil O'Brien, Architects, Johnson Roberts Associates.

• Question and answer period.

• Public comment and interactive discussion.

• Adjourn.

Essex Public Safety Building Project	
Town Building Committee	Sign-In List
Location: Town Hall, 3rd Floer	Date: 4/10/2019
Name	Email
Tim Dorman	tim. dorman@ NUS. com
2 PAUL FRANCIS	pfrancis a) esserma dag
3 PETERSILVA	PSILUA CESSEXMA.ORG
4 Erin Kurchner	ekirchner (essexma.org.
5 Peter Phippen	peterphippen Natmail.com
6 Colleen Erros	Coneenmenos @ amail. com
7 Daniel M. Davac H	down To Cossama. 0-9
8 RAMIE READER	RAMIE 6582 @ Concast. met
9 Andrew Spinney	on file
10 LISA O'DONSNELL	lodonned e essex ma.org.
11 Brenchan Zubricki	brubricki Dessexmanorg
12 Nesity, Burnham	W-BUTKhan & Come PST, Nes
13 STUART PRATT	SPRATTENAL, JUNNEMAN. COM
14 STEWNER PORTOTS	pobriencjohnson-roberts.com
14 Stewar 19130073 15 Phil. O'Brien	pobrienciphnson-roberts.com
16	
17	
18	
19	
20	

5